



REHOBOTH BEACH CITY HALL COMPLEX
CITY OF REHOBOTH BEACH
APPROVED CHANGE ORDER LOG
DATE: 2 MAR 2017

Contract No.	Contractor	Description	Date	Amount
BP-02	Corrado Const.	Provide Sewer & Water Services to Modular Units	12/16/2015	\$5,469
BP-02	Corrado Const.	Provide Electric to Modular Units	12/16/2015	\$17,343
BP-02	Corrado Const.	Disconnect Electrical Conduits & Cables Serving Exg. City Hall	2/1/2016	\$6,343
BP-02	Corrado Const.	Telecomm Conduits to Modular Units, Parking Bldg. Sod & HD Paving	6/6/2016	\$19,473
BP-02	Corrado Const.	Miscellaneous Sitework Performed on a T&M Basis	10/20/2016	\$21,902
BP-02	Corrado Const.	Stormwater Management Plan Revisions Per Conservation District Review	11/1/2016	\$151,675
BP-02	Corrado Const.	Extend the Contract Period Until October 2017	1/10/2017	\$0
BP-02	Corrado Const.	Add Handrails at Front Steps of City Hall & Convention Center Vestibule	2/3/2017	\$21,604
BP-03	Delmarva Bldrs.	Provide Termite Treatment/Change Finish on Exterior Aluminum Frames	3/8/2016	\$2,753
BP-03	Delmarva Bldrs.	Money Room Changes Due to No Vault Install	3/8/2016	\$3,974
BP-03	Delmarva Bldrs.	Provide Copper Conductors from Convention Center to Parking Bldg.	3/21/2016	\$17,428
BP-03	Delmarva Bldrs.	Provide Exterior Signage at Parking Building	9/14/2016	\$3,564
BP-04	Whiting-Turner	Alternate Basement Waterproofing System	3/11/2016	(\$20,437)
BP-04	Whiting-Turner	Add'l Electrical Work/Credits for Starphire Glass & Conv. Ctr. North Elev.	6/6/2016	\$1,523
BP-04	Whiting-Turner	Change Electrical Service Conductors to Copper	6/13/2016	\$63,999
BP-04	Whiting-Turner	Add'l Convention Center Work/Sanitary Tie-in	6/21/2016	\$34,725
BP-04	Whiting-Turner	Perimeter Foundation Drain	7/1/2016	\$83,622
BP-04	Whiting-Turner	Relocate Generator Pad	7/14/2016	\$41,644
BP-04	Whiting-Turner	Modify Anchor Bolts/ Add Steel Plates	7/22/2016	\$5,303
BP-04	Whiting-Turner	Remove Existing Footing to Install Well Points	8/2/2016	\$5,551
BP-04	Whiting-Turner	Add'l Steel for Caucus Room Veneer	8/23/2016	\$6,942
BP-04	Whiting-Turner	Change Cast Stone Manufacturer on City Hall Building	9/26/2016	\$0
BP-04	Whiting-Turner	Replace Convention Center AC Units	10/3/2016	\$17,162
BP-04	Whiting-Turner	Difference Between Lump Sum Proposal & T&M Tickets for Underdrain	10/7/2016	(\$18,630)
BP-04	Whiting-Turner	Adjust Anchor Bolts, Provide Add'l Siding, Add Sally Port Remotes & Sign	11/1/2016	\$2,751
BP-04	Whiting-Turner	Provide Date Stone, Add'l Conv. Ctr. Roof Blkg., Extend Stl. Brick Shelf	11/1/2016	\$6,958
BP-04	Whiting-Turner	Provide Test Pits & Grout Existing Walls at Convention Center	11/1/2016	\$7,785
BP-04	Whiting-Turner	Changes to Existing Convention Center Fire Dept. Connection	11/8/2016	\$16,216
BP-04	Whiting-Turner	Add'l Vestibule Framing, Sheathing & Stucco/Sump Pump Control Panel	11/16/2016	\$3,550
BP-04	Whiting-Turner	Provide Sheathing & AV Barrier at Existing Conv. Ctr. Parapet Wall	11/16/2016	\$6,092
BP-04	Whiting-Turner	Remove Angled Bond Beams on Conv. Ctr. North Elevation	11/28/2016	\$2,505
BP-04	Whiting-Turner	Carpentry, Metal Framing, Masonry, Door, & Painting Changes Per ASIs	1/10/2017	\$1,404
BP-04	Whiting-Turner	Electrical, Mechanical, & Architectural Changes Per RFIs/ ASIs	1/17/2017	\$32,069
BP-04	Whiting-Turner	Masonry, Millwork, Windows, Structure & Electric Changes Per RFIs/ ASIs	2/8/2017	\$49,410
BP-04	Whiting-Turner	Extend the Contract Period 11 Days Due to Inclement Weather	2/28/2017	\$0
BP-04	Whiting-Turner	Costs Due to Underdrain Delay	3/2/2017	\$59,047
BP-04	Whiting-Turner	Relocate Transformer from Stage to Loading Dock	3/2/2017	\$16,989
BP-04	Whiting-Turner	Provide Security Back Boxes & Raceways	3/2/2017	\$19,159
BP-04	Whiting-Turner	Credit Transformer Stage Support & Truss Reinforcing Abv. 2nd Flr. Hall	3/2/2017	(\$2,560)
BP-04	Whiting-Turner	Credit for Tapered Column Modifications	3/2/2017	(\$20,000)
BP-05	Advantech	Data Cabling Parking Building	6/6/2016	\$9,820
BP-05	Advantech	Data Cabling City Hall	11/8/2016	\$83,769
			Total:	\$787,896